QC-ABSTRACT

Name of Work:- :Comprehensive Development of roads and drains in ward no. 16, Rajarajeshwarinagara Assembly Constituency under Package-2019-20 RRN-DIV-(01), BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	176.09 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	33.40 Tonne	1	1	-
3	Precast Slab 100mm thick	1202.51 Sqm	1	1	Compressive strength
4	Kerb Stone	2005 Nos	1	1	Compressive strength
5	M20	563.49 Cum	15	15	Concrete Cube Compressive strength
6	M15	146.21 Cum	6	6	Concrete Cube Compressive strength
7	Paver Block 75mm	319.80 Sqm	1	1	-

Cubes	0-5 m^3	1set
	6-15 m^3	2set
	16-30 m^3	3set
	31-50 m^3	4 set

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner